

OCTOBER 2009

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday																																																																																		
			1	2	3	4																																																																																		
5	6	7	8	9	10	11																																																																																		
12	13	14 Pre-Construction Mtg. Dumpster drop	15 Layout slab	16 Mini drop	17	18																																																																																		
19	20	21	22	23	24	25																																																																																		
26	27 Dig footings	28 Footing Inspection Pour Footings Stem work Stem Inspection	29 Pour Stem	30 Plumbing install Soils Inspection	31																																																																																			
		<p style="text-align: center;">October 2009</p> <table border="1"> <thead> <tr> <th>M</th> <th>T</th> <th>W</th> <th>Th</th> <th>F</th> <th>Sa</th> <th>Su</th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td></td> <td>1</td> <td>2</td> <td>3</td> <td>4</td> </tr> <tr> <td>5</td> <td>6</td> <td>7</td> <td>8</td> <td>9</td> <td>10</td> <td>11</td> </tr> <tr> <td>12</td> <td>13</td> <td>14</td> <td>15</td> <td>16</td> <td>17</td> <td>18</td> </tr> <tr> <td>19</td> <td>20</td> <td>21</td> <td>22</td> <td>23</td> <td>24</td> <td>25</td> </tr> <tr> <td>26</td> <td>27</td> <td>28</td> <td>29</td> <td>30</td> <td>31</td> <td></td> </tr> </tbody> </table>	M	T	W	Th	F	Sa	Su				1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31		<p style="text-align: center;">December 2009</p> <table border="1"> <thead> <tr> <th>M</th> <th>T</th> <th>W</th> <th>Th</th> <th>F</th> <th>Sa</th> <th>Su</th> </tr> </thead> <tbody> <tr> <td></td> <td>1</td> <td>2</td> <td>3</td> <td>4</td> <td>5</td> <td>6</td> </tr> <tr> <td>7</td> <td>8</td> <td>9</td> <td>10</td> <td>11</td> <td>12</td> <td>13</td> </tr> <tr> <td>14</td> <td>15</td> <td>16</td> <td>17</td> <td>18</td> <td>19</td> <td>20</td> </tr> <tr> <td>21</td> <td>22</td> <td>23</td> <td>24</td> <td>25</td> <td>26</td> <td>27</td> </tr> <tr> <td>28</td> <td>29</td> <td>30</td> <td>31</td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	M	T	W	Th	F	Sa	Su		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31				Notes:
M	T	W	Th	F	Sa	Su																																																																																		
			1	2	3	4																																																																																		
5	6	7	8	9	10	11																																																																																		
12	13	14	15	16	17	18																																																																																		
19	20	21	22	23	24	25																																																																																		
26	27	28	29	30	31																																																																																			
M	T	W	Th	F	Sa	Su																																																																																		
	1	2	3	4	5	6																																																																																		
7	8	9	10	11	12	13																																																																																		
14	15	16	17	18	19	20																																																																																		
21	22	23	24	25	26	27																																																																																		
28	29	30	31																																																																																					

NOVEMBER 2009

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday																																																																																				
						1																																																																																				
2 Pour Slab Concrete pavers to site Lumber/Truss drop	3 Team Leader Mtg. Job Corp paver install pre-cut lumber	4 Blue foam/trim Door/Window/Hardware Roofing paper to site Job Corp paver install	5 Layout Walls frame gable ends Paint trim	6	7 Pre-Build Day	8																																																																																				
9 Build Day 1	10 Build Day 2 Aff. Hous. Summit	11 Build Day 3	12 Build Day 4 Greenbuild	13 Build Day 5 Greenbuild	14 Open House Cont. Desert Living Tour	15																																																																																				
16	17	18	19	20	21	22																																																																																				
23	24	25	26	27	28	29																																																																																				
30		October 2009 <table border="1"> <thead> <tr> <th>M</th> <th>T</th> <th>W</th> <th>Th</th> <th>F</th> <th>Sa</th> <th>Su</th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td></td> <td>1</td> <td>2</td> <td>3</td> <td>4</td> </tr> <tr> <td>5</td> <td>6</td> <td>7</td> <td>8</td> <td>9</td> <td>10</td> <td>11</td> </tr> <tr> <td>12</td> <td>13</td> <td>14</td> <td>15</td> <td>16</td> <td>17</td> <td>18</td> </tr> <tr> <td>19</td> <td>20</td> <td>21</td> <td>22</td> <td>23</td> <td>24</td> <td>25</td> </tr> <tr> <td>26</td> <td>27</td> <td>28</td> <td>29</td> <td>30</td> <td>31</td> <td></td> </tr> </tbody> </table>		M	T	W	Th	F	Sa	Su				1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31		December 2009 <table border="1"> <thead> <tr> <th>M</th> <th>T</th> <th>W</th> <th>Th</th> <th>F</th> <th>Sa</th> <th>Su</th> </tr> </thead> <tbody> <tr> <td></td> <td>1</td> <td>2</td> <td>3</td> <td>4</td> <td>5</td> <td>6</td> </tr> <tr> <td>7</td> <td>8</td> <td>9</td> <td>10</td> <td>11</td> <td>12</td> <td>13</td> </tr> <tr> <td>14</td> <td>15</td> <td>16</td> <td>17</td> <td>18</td> <td>19</td> <td>20</td> </tr> <tr> <td>21</td> <td>22</td> <td>23</td> <td>24</td> <td>25</td> <td>26</td> <td>27</td> </tr> <tr> <td>28</td> <td>29</td> <td>30</td> <td>31</td> <td></td> <td></td> <td></td> </tr> </tbody> </table>		M	T	W	Th	F	Sa	Su		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31				Notes:
M	T	W	Th	F	Sa	Su																																																																																				
			1	2	3	4																																																																																				
5	6	7	8	9	10	11																																																																																				
12	13	14	15	16	17	18																																																																																				
19	20	21	22	23	24	25																																																																																				
26	27	28	29	30	31																																																																																					
M	T	W	Th	F	Sa	Su																																																																																				
	1	2	3	4	5	6																																																																																				
7	8	9	10	11	12	13																																																																																				
14	15	16	17	18	19	20																																																																																				
21	22	23	24	25	26	27																																																																																				
28	29	30	31																																																																																							

LEGACY BUILD

Pre-Build: Sat, Nov.7th

PRE-BUILD		
	Volunteer Tasks	Trades
6:00	Open Site	
6:30	Volunteer Sign-in	
7:00	Build Interior Walls	Deliver SIP Panels
8:00	Build Garage Walls w/ Sheathing	Install wall Track
9:00	Build gable end trusses Build Soffits	
10:00	Assemble garage header	
11:00		
12:00		
1:00	Finish building walls	
2:00	Paint Fascia	
3:00		
4:00		
5:00		
6:00		
7:00		
8:00		
9:00		

LEGACY BUILD

Day One: Mon, Nov.9th

FRAMING		EVENTS	
Volunteer Tasks	Trades		
5:00 Leaders to Site	Raise SIP Walls		
6:00 Volunteer Sign-In			
6:30 Wall Raising Ceremony		Wall Raising Ceremony	
7:00 Raise garage walls Install patio beams/columns			
8:00 Raise interior walls Layout Trusses			
9:00 Roll trusses	Crane to Site		
10:00	Start Lathing and electrical		
11:00			
12:00 Lunch	Install windows		
1:00 Lay roof decking			
2:00 Install fascia/drip edge Truss bracing	Temp power hookup		
3:00	Strap and Brace Inspection - Drywall Delivery		
4:00			
5:00	Rough in Electrical, Mechanical, Plumbing,PV		
6:00 Roll Roofing Paper and Chalk lines			
7:00 Mask Floor and Windows			
8:00			

9:00			
------	--	--	--

Day Two: Tues, Nov 10th

ROOFING - DRYWALL		EVENTS	
Volunteer Tasks	Trades		
5:00	Spray Insulation		
6:00	Load Roof		
6:30	Open Site		
7:00	Volunteer Sign-In		
8:00	Shingle roof Pre-drywall framing	Finish Lathing Finish Rough-ins Start Stucco	
			Renovation Speech - James
9:00			
10:00		South Ranch Case Study - Missie	
11:00			
12:00	Lunch	Pre-Drywall Insp.	
1:00	Start Drywall		
2:00			
3:00			
4:00			
5:00			
6:00	Finish Drywall Tape & Texture	Expo Booth	
7:00			
8:00			
9:00			

Day Three: Wed, Nov. 11 (Veteran's Day)

DOORS - TRIM		EVENTS		
Volunteer Tasks	Trades			
6:00 Open Site	Finish Stucco			
6:30 Volunteer Sign-In				
7:00 Sand down drywall				
8:00 Install Doors and Trim				
9:00	Pour footing for block wall	Expo Booth		
10:00				South Ranch Tour - Missie / Paul
11:00				
12:00 Lunch				
1:00 Finish Doors and Trim Caulking			Press Conference - James	
2:00 Mask Interior				
3:00				
4:00				
5:00	Spray Interior			
6:00				
7:00				
8:00				
9:00				

Day Four: Thurs, Nov. 12

TRIM OUT - PAINTING		EVENTS		
Volunteer Tasks	Trades			
6:00 Open Site	Trim out Electrical, Plumbing, Mechanical, Install garage door			
6:30 Volunteer Sign-In				
7:00 Install cabinets				
8:00 Bathroom accessories				
9:00 Clean up Terrain Landscape				
10:00	Deliver Plants	Expo Booth	Aff. Housing Speech - James	
11:00				
12:00 Lunch	Final Inspection			
1:00 Finish clean up	Drop rock			
2:00				
3:00				
4:00				
5:00	Install property wall, Spray Exterior,			
6:00				
7:00				
8:00				
9:00				

Day Five: Fri, Nov. 13

LANDSCAPING - PUNCH-LIST		EVENTS	
Volunteer Tasks	Trades		
6:00 Open Site	Install gates		

6:30	Volunteer Sign-In	install gates, remove temporary fence, install gutters, lay carpet		
7:00	Install irrigation system			
8:00	Plant plants			
9:00	Spread rock			
10:00		Turn on power		
11:00				
12:00	Lunch	Start up HVAC		
1:00	Final punch list and clean up			
2:00				
3:00		Clean Floor		
4:00				
5:00				
6:00				
7:00	Stain Floor			
8:00				
9:00				

Sat, Nov. 14

OPEN HOUSE		EVENTS	
Volunteer Tasks	Trades		
6:00	Open Site		
6:30	Volunteer Sign-In		
7:00			
8:00			

9:00	Contemporary Desert Living Tour	
10:00	Start Open House	
11:00		
12:00		
1:00		
2:00	Close Open House	
3:00		
4:00		
5:00		
6:00		
7:00		
8:00		
9:00		